





















ID	Název úkolu	Doba trvání	Zahájení	Dokonění	Délka úseku	V 2015					VI 2015				VII 2015				VIII 2015					
						27.	4.	11.	18.	25.	1.	8.	15.	22.	29.	6.	13.	20.	27.	3.				
1	Radouň - místní komunikace	63 dny	4.5. 15	29.7. 15	456 m																			
2	Stoka AA-1 (¥110 - ¥106)	6 dny	4.5. 15	11.5. 15	50m																			
3	Stoka AA (¥106 - ¥2)	7 dny	12.5. 15	20.5. 15	43m																			
4	Stoka A	50 dny	21.5. 15	29.7. 15																				
5	¥2 - ¥3	5 dny	21.5. 15	27.5. 15	31m																			
6	¥3 - ¥4	5 dny	28.5. 15	3.6. 15	35m																			
7	¥4 - ¥5	6 dny	4.6. 15	11.6. 15	49m																			
8	¥5 - ¥6	6 dny	12.6. 15	19.6. 15	43m																			
9	¥6 - ¥7	4 dny	22.6. 15	25.6. 15	29m																			
10	¥7 - ¥8	7 dny	26.6. 15	6.7. 15	50m																			
11	¥8 - ¥11	11 dny	7.7. 15	21.7. 15	82m																			
12	¥11 - ¥14	6 dny	22.7. 15	29.7. 15	44m																			

Úkol		Milník		Vn jzí úkoly	
Rozd lení		Souhrnný		Vn jzí milník	
Pr b h		Souhrn projektu		Kone ný termín	